

| Activity ID | Activity Name | Dur | Start | Finish | June 2024 | | | July 2024 | | | | August 2024 | | | | September 2024 | | | | October 2024 | | | | November 2024 | | | | December 2024 | | | | January 2025 | | | | February 2025 | | | | March 2025 | |
|-------------|---------------|-----|-------|--------|-----------|----|----|-----------|----|----|----|-------------|----|----|----|----------------|----|----|----|--------------|----|----|----|---------------|----|----|----|---------------|----|----|----|--------------|----|----|----|---------------|----|----|----|------------|----|
| | | | | | 09 | 16 | 23 | 30 | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 |

BOC03RF - Library (Bldg. 3) Deferred Maintenance Project

EXECUTIVE SUMMARY (calendar days)

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|------------|---|-----|------------|-----------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| RT80-ES-01 | Skanska owner rep. const. mgmt. services duration (800 Hours) | 100 | 10-Jun-24* | 29-Oct-24 | Skanska owner rep. const. mgmt. services duration (800 Hours) | | | | | | | | | | | | | | | | | | | | | | | | | |
|------------|---|-----|------------|-----------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|

MILESTONES

| Activity ID | Activity Name | Dur | Start | Finish | Notes |
|-------------|--|-----|------------|-----------|--|
| RT80-50 | Interior Construction Start (Lobby & 5th Floor East) | 0 | 10-Jun-24* | | Interior Construction Start (Lobby & 5th Floor East) |
| RT80-1065 | 4th Floor East Start | 0 | 03-Jul-24 | | ◆ 4th Floor East Start |
| RT80-100 | 5th Floor East Completion | 0 | | 05-Jul-24 | ◆ 5th Floor East Completion |
| RT80-240 | Lobby Area Completion | 0 | | 05-Jul-24 | ◆ Lobby Area Completion |
| RT80-1070 | 3rd Floor East Start | 0 | 05-Aug-24 | | ◆ 3rd Floor East Start |
| RT80-270 | 4th Floor East Completion | 0 | | 06-Aug-24 | ◆ 4th Floor East Completion |
| RT80-310 | Exterior Windows Work Completion | 0 | | 08-Aug-24 | ◆ Exterior Windows Work Completion |
| RT80-1075 | 2nd Floor East Start | 0 | 05-Sep-24 | | ◆ 2nd Floor East Start |
| RT80-275 | 3rd Floor East Completion | 0 | | 06-Sep-24 | ◆ 3rd Floor East Completion |
| RT80-1080 | 1st Floor East Start | 0 | 07-Oct-24 | | ◆ 1st Floor East Start |
| RT80-285 | 2nd Floor East Completion | 0 | | 08-Oct-24 | ◆ 2nd Floor East Completion |
| RT80-1085 | 3rd Floor West Start | 0 | 06-Nov-24 | | ◆ 3rd Floor West Start |
| RT80-290 | 1st Floor East Completion | 0 | | 07-Nov-24 | ◆ 1st Floor East Completion |
| RT80-1090 | 2nd Floor West Start | 0 | 10-Dec-24 | | ◆ 2nd Floor West Start |
| RT80-295 | 3rd Floor West Completion | 0 | | 11-Dec-24 | ◆ 3rd Floor West Completion |
| RT80-1095 | 1st Floor West Start | 0 | 13-Jan-25 | | ◆ 1st Floor West Start |
| RT80-300 | 2nd Floor West Completion | 0 | | 14-Jan-25 | ◆ 2nd Floor West Completion |
| RT80-305 | 1st Floor West Completion | 0 | | 13-Feb-25 | ◆ 1st Floor West Co |
| RT80-1060 | Project Substantial Completion | 0 | | 13-Feb-25 | ◆ Project Substantia |

PRECONSTRUCTION

| | | | | | |
|---------|---|----|-------------|-------------|--|
| RT80-45 | Skanska agent for owner const. mgmt. service proposal preparation | 10 | 01-Apr-24 A | 07-May-24 A | er const. mgmt. service proposal preparation |
| RT80-30 | Proposal approval / PO. | 5 | 08-May-24 A | 15-May-24 A | al / PO. |

PROCUREMENT

Air Handling Units

| | | | | | |
|----------|--|-----|-----------|-----------|--|
| RT80-120 | Fab. & delivery of AHUs (32 weeks, 160 Working Days) | 160 | 28-May-24 | 14-Jan-25 | Fab. & delivery of AHUs (32 weeks, 160 |
|----------|--|-----|-----------|-----------|--|

Difusers / Grills

| | | | | | |
|----------|--|----|-----------|-----------|--|
| RT80-315 | Fab. & delivery of grills and difusers | 20 | 28-May-24 | 24-Jun-24 | Fab. & delivery of grills and difusers |
|----------|--|----|-----------|-----------|--|

CONSTRUCTION

Field Mobilization and Site Logistics Implementation

| | | | | | |
|----------|--|---|-----------|-----------|--|
| RT80-320 | Order, delivery and set up of dumpster | 4 | 28-May-24 | 31-May-24 | Order, delivery and set up of dumpster |
| RT80-325 | Order, delivery of aerial work platform | 4 | 28-May-24 | 31-May-24 | Order, delivery of aerial work platform |
| RT80-330 | Order, delivery and set up of portable toilets | 4 | 28-May-24 | 31-May-24 | Order, delivery and set up of portable toilets |

Lobby & Foyer Area

| | | | | | |
|-----------|--|---|------------|-----------|--|
| RT80-950 | Capture area (barricade, sign, covering, air scrubbers, etc.) - Lobby | 2 | 10-Jun-24* | 11-Jun-24 | Capture area (barricade, sign, covering, air scrubbers, etc.) - Lobby |
| RT80-955 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - Lobby | 3 | 12-Jun-24 | 14-Jun-24 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - Lobby |
| RT80-965 | Isolate Lighting Circuits (as needed) - Lobby | 3 | 12-Jun-24 | 14-Jun-24 | Isolate Lighting Circuits (as needed) - Lobby |
| RT80-975 | Removal and disposal of ceiling tiles - Lobby | 3 | 12-Jun-24 | 14-Jun-24 | Removal and disposal of ceiling tiles - Lobby |
| RT80-980 | Demolition of ceiling grid - Lobby | 3 | 17-Jun-24 | 19-Jun-24 | Demolition of ceiling grid - Lobby |
| RT80-990 | FAU strap / support low voltage cables - Lobby | 2 | 20-Jun-24 | 21-Jun-24 | FAU strap / support low voltage cables - Lobby |
| RT80-995 | Install new ceiling grid - Lobby | 4 | 24-Jun-24 | 27-Jun-24 | Install new ceiling grid - Lobby |
| RT80-1000 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - Lobby | 2 | 28-Jun-24 | 01-Jul-24 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - Lobby |
| RT80-1010 | Install new lighting - Lobby | 3 | 28-Jun-24 | 02-Jul-24 | Install new lighting - Lobby |
| RT80-1015 | Install ceiling tile - Lobby | 3 | 28-Jun-24 | 02-Jul-24 | Install ceiling tile - Lobby |
| RT80-1020 | Remove protection and clean all areas - Lobby | 2 | 03-Jul-24 | 05-Jul-24 | Remove protection and clean all areas - Lobby |

| | | | |
|--|---------------------------|---|-------|
| | Remaining Level of Effort | | Ci... |
| | Actual Level of Effort | ◆ | ML... |
| | Actual Work | | |
| | Remaining Work | | |



| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | Dur | Start | Finish | June 2024 | | | July 2024 | | | August 2024 | | | September 2024 | | | October 2024 | | | November 2024 | | | December 2024 | | | January 2025 | | | February 2025 | | | rch 2025 | | | | | | | |
|---------------------|---|-----|------------|-----------|-----------|----|----|-----------|----|----|-------------|----|----|----------------|----|----|--------------|----|----|---------------|----|----|---------------|----|----|--------------|----|----|---------------|----|----|----------|----|----|----|----|----|----|----|
| | | | | | 09 | 16 | 23 | 30 | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | 02 |
| RT80-1025 | Clean windows - Lobby | 2 | 03-Jul-24 | 05-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| East Level 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-345 | Capture area (barricade, sign, covering, air scrubbers, etc.) - E5 | 2 | 03-Jun-24* | 04-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-350 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - E5 | 3 | 05-Jun-24 | 07-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-355 | Raise and Secure Lighting Fixtures - E5 | 3 | 05-Jun-24 | 07-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-360 | Isolate Lighting Circuits (as needed) - E5 | 3 | 05-Jun-24 | 07-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-365 | Remove / Safe - off grills and difussers - E5 | 3 | 05-Jun-24 | 07-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-415 | Removal and disposal of ceiling tiles - E5 | 3 | 05-Jun-24 | 07-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-370 | Demolition of ceiling grid - E5 | 4 | 10-Jun-24 | 13-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-375 | Perform layout of new grid, lighting and devices - E5 | 1 | 14-Jun-24 | 14-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-380 | FAU strap / support low voltage cables (spaghetti bowl) - E5 | 3 | 14-Jun-24 | 18-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-385 | Install new ceiling grid - E5 | 5 | 19-Jun-24 | 25-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-390 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - E5 | 3 | 26-Jun-24 | 28-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-395 | Install new grills and difussers - E5 | 3 | 26-Jun-24 | 28-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-400 | Install new lighting - E5 | 3 | 26-Jun-24 | 28-Jun-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-405 | Install ceiling tile - E5 | 5 | 26-Jun-24 | 02-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-410 | Remove protection, clean windows, final clean all areas - E5 | 2 | 03-Jul-24 | 05-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| East Level 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-420 | Capture area (barricade, sign, covering, air scrubbers, etc.) - E4 | 2 | 03-Jul-24 | 05-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-425 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - E4 | 3 | 08-Jul-24 | 10-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-430 | Raise and Secure Lighting Fixtures - E4 | 3 | 08-Jul-24 | 10-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-435 | Isolate Lighting Circuits (as needed) - E4 | 3 | 08-Jul-24 | 10-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-440 | Remove / Safe - off grills and difussers - E4 | 3 | 08-Jul-24 | 10-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-445 | Removal and disposal of ceiling tiles - E4 | 3 | 08-Jul-24 | 10-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-450 | Demolition of ceiling grid - E4 | 4 | 11-Jul-24 | 16-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-455 | Perform layout of new grid, lighting and devices - E4 | 1 | 17-Jul-24 | 17-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-460 | FAU strap / support low voltage cables (spaghetti bowl) - E4 | 3 | 17-Jul-24 | 19-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-465 | Install new ceiling grid - E4 | 5 | 22-Jul-24 | 26-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-470 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - E4 | 3 | 29-Jul-24 | 31-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-475 | Install new grills and difussers - E4 | 3 | 29-Jul-24 | 31-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-480 | Install new lighting - E4 | 3 | 29-Jul-24 | 31-Jul-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-485 | Install ceiling tile - E4 | 5 | 29-Jul-24 | 02-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-490 | Remove protection, clean windows, final clean all areas - E4 | 2 | 05-Aug-24 | 06-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| East Level 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-495 | Capture area (barricade, sign, covering, air scrubbers, etc.) - E3 | 2 | 05-Aug-24 | 06-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-500 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - E3 | 3 | 07-Aug-24 | 09-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-505 | Raise and Secure Lighting Fixtures - E3 | 3 | 07-Aug-24 | 09-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-510 | Isolate Lighting Circuits (as needed) - E3 | 3 | 07-Aug-24 | 09-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-515 | Remove / Safe - off grills and difussers - E3 | 3 | 07-Aug-24 | 09-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-520 | Removal and disposal of ceiling tiles - E3 | 3 | 07-Aug-24 | 09-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-525 | Demolition of ceiling grid - E3 | 4 | 12-Aug-24 | 15-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-530 | Perform layout of new grid, lighting and devices - E3 | 1 | 16-Aug-24 | 16-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-535 | FAU strap / support low voltage cables (spaghetti bowl) - E3 | 3 | 16-Aug-24 | 20-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-540 | Install new ceiling grid - E3 | 5 | 21-Aug-24 | 27-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-545 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - E3 | 3 | 28-Aug-24 | 30-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-550 | Install new grills and difussers - E3 | 3 | 28-Aug-24 | 30-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-555 | Install new lighting - E3 | 3 | 28-Aug-24 | 30-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-560 | Install ceiling tile - E3 | 5 | 28-Aug-24 | 04-Sep-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-565 | Remove protection, clean windows, final clean all areas - E3 | 2 | 05-Sep-24 | 06-Sep-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Name | Dur | Start | Finish | June 2024 | | | July 2024 | | | | August 2024 | | | | September 2024 | | | | October 2024 | | | | November 2024 | | | | December 2024 | | | | January 2025 | | | | February 2025 | | | | March 2025 | |
|---------------------|---|-----|-----------|-----------|---|----|----|-----------|----|----|----|-------------|----|----|----|----------------|----|----|----|--------------|----|----|----|---------------|----|----|----|---------------|----|----|----|--------------|----|----|----|---------------|----|----|----|------------|----|
| | | | | | 09 | 16 | 23 | 30 | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 |
| East Level 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-570 | Capture area (barricade, sign, covering, air scrubbers, etc.) - E2 | 2 | 05-Sep-24 | 06-Sep-24 | ■ Capture area (barricade, sign, covering, air scrubbers, etc.) - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-575 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - E2 | 3 | 09-Sep-24 | 11-Sep-24 | ■ FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-580 | Raise and Secure Lighting Fixtures - E2 | 3 | 09-Sep-24 | 11-Sep-24 | ■ Raise and Secure Lighting Fixtures - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-585 | Isolate Lighting Circuits (as needed) - E2 | 3 | 09-Sep-24 | 11-Sep-24 | ■ Isolate Lighting Circuits (as needed) - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-590 | Remove / Safe - off grills and difussers - E2 | 3 | 09-Sep-24 | 11-Sep-24 | ■ Remove / Safe - off grills and difussers - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-595 | Removal and disposal of ceiling tiles - E2 | 3 | 09-Sep-24 | 11-Sep-24 | ■ Removal and disposal of ceiling tiles - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-600 | Demolition of ceiling grid - E2 | 4 | 12-Sep-24 | 17-Sep-24 | ■ Demolition of ceiling grid - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-605 | Perform layout of new grid, lighting and devices - E2 | 1 | 18-Sep-24 | 18-Sep-24 | ■ Perform layout of new grid, lighting and devices - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-610 | FAU strap / support low voltage cables (spaghetti bowl) - E2 | 3 | 18-Sep-24 | 20-Sep-24 | ■ FAU strap / support low voltage cables (spaghetti bowl) - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-615 | Install new ceiling grid - E2 | 5 | 23-Sep-24 | 27-Sep-24 | ■ Install new ceiling grid - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-620 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - E2 | 3 | 30-Sep-24 | 02-Oct-24 | ■ FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-625 | Install new grills and difussers - E2 | 3 | 30-Sep-24 | 02-Oct-24 | ■ Install new grills and difussers - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-630 | Install new lighting - E2 | 3 | 30-Sep-24 | 02-Oct-24 | ■ Install new lighting - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-635 | Install ceiling tile - E2 | 5 | 30-Sep-24 | 04-Oct-24 | ■ Install ceiling tile - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-640 | Remove protection and clean all areas - E2 | 2 | 07-Oct-24 | 08-Oct-24 | ■ Remove protection and clean all areas - E2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| East Level 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-645 | Capture area (barricade, sign, covering, air scrubbers, etc.) - E1 | 2 | 07-Oct-24 | 08-Oct-24 | ■ Capture area (barricade, sign, covering, air scrubbers, etc.) - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-650 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - E1 | 3 | 09-Oct-24 | 11-Oct-24 | ■ FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-655 | Raise and Secure Lighting Fixtures - E1 | 3 | 09-Oct-24 | 11-Oct-24 | ■ Raise and Secure Lighting Fixtures - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-660 | Isolate Lighting Circuits (as needed) - E1 | 3 | 09-Oct-24 | 11-Oct-24 | ■ Isolate Lighting Circuits (as needed) - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-665 | Remove / Safe - off grills and difussers - E1 | 3 | 09-Oct-24 | 11-Oct-24 | ■ Remove / Safe - off grills and difussers - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-670 | Removal and disposal of ceiling tiles - E1 | 3 | 09-Oct-24 | 11-Oct-24 | ■ Removal and disposal of ceiling tiles - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-675 | Demolition of ceiling grid - E1 | 4 | 14-Oct-24 | 17-Oct-24 | ■ Demolition of ceiling grid - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-680 | Perform layout of new grid, lighting and devices - E1 | 1 | 18-Oct-24 | 18-Oct-24 | ■ Perform layout of new grid, lighting and devices - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-685 | FAU strap / support low voltage cables (spaghetti bowl) - E1 | 3 | 18-Oct-24 | 22-Oct-24 | ■ FAU strap / support low voltage cables (spaghetti bowl) - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-690 | Install new ceiling grid - E1 | 5 | 23-Oct-24 | 29-Oct-24 | ■ Install new ceiling grid - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-695 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - E1 | 3 | 30-Oct-24 | 01-Nov-24 | ■ FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-700 | Install new grills and difussers - E1 | 3 | 30-Oct-24 | 01-Nov-24 | ■ Install new grills and difussers - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-705 | Install new lighting - E1 | 3 | 30-Oct-24 | 01-Nov-24 | ■ Install new lighting - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-710 | Install ceiling tile - E1 | 5 | 30-Oct-24 | 05-Nov-24 | ■ Install ceiling tile - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-715 | Remove protection and clean all areas - E1 | 2 | 06-Nov-24 | 07-Nov-24 | ■ Remove protection and clean all areas - E1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| West Level 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-720 | Capture area (barricade, sign, covering, air scrubbers, etc.) - W3 | 2 | 06-Nov-24 | 07-Nov-24 | ■ Capture area (barricade, sign, covering, air scrubbers, etc.) - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-725 | FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - W3 | 3 | 08-Nov-24 | 12-Nov-24 | ■ FAU Raise / Remove / Safe-off (Speakers, Cameras, Smoke Detectors, WAPs) - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-730 | Raise and Secure Lighting Fixtures - W3 | 3 | 08-Nov-24 | 12-Nov-24 | ■ Raise and Secure Lighting Fixtures - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-735 | Isolate Lighting Circuits (as needed) - W3 | 3 | 08-Nov-24 | 12-Nov-24 | ■ Isolate Lighting Circuits (as needed) - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-740 | Remove / Safe - off grills and difussers - W3 | 3 | 08-Nov-24 | 12-Nov-24 | ■ Remove / Safe - off grills and difussers - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-745 | Removal and disposal of ceiling tiles - W3 | 3 | 08-Nov-24 | 12-Nov-24 | ■ Removal and disposal of ceiling tiles - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-750 | Demolition of ceiling grid - W3 | 4 | 13-Nov-24 | 18-Nov-24 | ■ Demolition of ceiling grid - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-755 | Perform layout of new grid, lighting and devices - W3 | 1 | 19-Nov-24 | 19-Nov-24 | ■ Perform layout of new grid, lighting and devices - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-760 | FAU strap / support low voltage cables (spaghetti bowl) - W3 | 3 | 19-Nov-24 | 21-Nov-24 | ■ FAU strap / support low voltage cables (spaghetti bowl) - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-765 | Install new ceiling grid - W3 | 5 | 22-Nov-24 | 02-Dec-24 | ■ Install new ceiling grid - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-770 | FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - W3 | 3 | 03-Dec-24 | 05-Dec-24 | ■ FAU - Reinstall devices (Speakers, cameras, smoke detectors, WAPs) - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-775 | Install new grills and difussers - W3 | 3 | 03-Dec-24 | 05-Dec-24 | ■ Install new grills and difussers - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-780 | Install new lighting - W3 | 3 | 03-Dec-24 | 05-Dec-24 | ■ Install new lighting - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-785 | Install ceiling tile - W3 | 5 | 03-Dec-24 | 09-Dec-24 | ■ Install ceiling tile - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-790 | Remove protection and clean all areas - W3 | 2 | 10-Dec-24 | 11-Dec-24 | ■ Remove protection and clean all areas - W3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| West Level 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RT80-795 | Capture area (barricade, sign, covering, air scrubbers, etc.) - W2 | 2 | 10-Dec-24 | 11-Dec-24 | ■ Capture area (barricade, sign, covering, air scrubbers, etc.) - W2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
| | | | |
| | | | |
| | | | |

